

March 6th 1931.

Power house - Glenavy Trans. line
110KV. Tower No 40 footing.

(111)



Pumping operations during
stub setting. 6" Pump in
foreground. driven by
'Cletrac' tractor.

Feb 24th 1931.

Timaru - Oamaru Line.
River crossing.

(112)



Centre tower almost
completed. (Finished on
25th.) All wires - 6 - were
strained up. by Mar. 11th
and clamped in Mar. 14th.